Village of New Glarus
Meeting of the Library Building Subcommittee
New Glarus Village Hall- Board Room
319 2<sup>nd</sup> Street New Glarus, WI 53574
September 15, 2025 1:00PM

## **MINUTES**

- <u>Call to Order:</u> Library Director, Amy Trumble called the meeting to order at 1:00 PM. Also present, were Building Committee members, John Anderson and Tim Usher: Village Administrator, Kelsey Jenson: OPN Representatives, Jacob Cournoyer and Peter Miller (Via Zoom);CG Schmidt Representatives, Dylan Riley and Greg Mathews; Building Committee members, Steve Landry and Daniel Ramirez were absent.
- 2. <u>Approval of Agenda</u>: Usher made a motion to approve the agenda. Anderson seconded. Motion carried.
- 3. Comments & Questions from the Public: There were no comments from the public.
- 4. New Business:
  - A. OAC Meeting
    - 1. <u>Safety/Site:</u> Site utility, Storm and wall panels are complete. Trusses will arrive and be installed September 16<sup>th</sup> &17<sup>th</sup>.There were no safety issues.
    - 2. <u>Schedule</u>: The project is on schedule. Landscaping will begin this week along with trusses. Roof will start the week of the 22<sup>nd</sup>. AVB will begin the week of the 29<sup>th</sup>.
    - 3. RFIs: Awaiting direction on steel beams above staff work area.
    - 4. <u>Submittals:</u> The submittals for windows, drywall/insulation, and stone/EIFS samples are in process.
    - 5. Financial: The project is currently under budget.
    - 6. Owner Items: All construction contracts have been sent. Awaiting signatures from ProAxis (EIFS) and Alpine (drywall and insulation).
    - 7. <u>Architect Items:</u> Code will dictate fire alarm system. OPN/IMEG are reviewing support needed for bells. OPN investigating the option to remove the ceiling beams above the lighting and adjust acoustical tiles accordingly.
    - 8. <u>CG Schmidt Items:</u> Exploring stamped concrete in place of pavers on 5<sup>th</sup> Avenue on either side of the entrance as the Village will be undertaking a streetscape project to replace pavers with stamped concrete in the near future, gathering information on options and costs.
    - 9. Other: Seeking information on gas/electric costs in similar sized newer libraries.
    - 10. Constraint Log: No constraints to report at this time.
- 5. Approval of Minutes:
  - A. Usher made a motion to approve minutes from August 18. Anderson seconded. Motion carried.
- 6. Adjournment: 2:05p.m.

Amy Trumble Library Director